

**EROSION AND SEDIMENT CONTROL PRACTICES NOTES:**

1. ANY AREA OF SOIL DISTURBANCE FROM THIS PROJECT SHALL BE SEEDED AND MULCHED WITHIN 14 DAYS OF EXPOSURE. TEMPORARY SEEDING DURING THE SPRING OR SUMMER OR FALL OR ALL OTHER SEASONS SHALL BE SEEDING WITH PERENNIAL RYEGRASS AT 30 LBS. PER ACRE OR 1 LB. PER 1,000 S.F. MULCH THE AREA WITH STRAW THAT IS FREE OF NOXIOUS WEED SEEDS AT 2 TONS/ACRE OR 2 BALES PER 1,000 S.F. MULCH ANCHORING WILL BE REQUIRED WHERE WIND OR AREAS OF CONCENTRATED WATER ARE OF CONCERN. WOOD FIBER HYDROMULCH OR OTHER SPRAYABLE PRODUCTS APPROVED FOR EROSION CONTROL BLANKETS SHALL CONSIST OF LIGHTWEIGHT PHOTODEGRADABLE POLYPROPYLENE NETS, DEGRADABLE THREAD, STRAW FIBER, BIODEGRADABLE PIN FASTENERS, THE BLANKETS MAY BE USED IF APPLIED ACCORDING TO MANUFACTURERS SPECIFICATIONS.
2. STANDARD AND SPECIFICATIONS FOR VEGETATING WATERWAYS. WATERWAYS SHALL BE SEEDING WITH EITHER OF THE FOLLOWING TWO SEED MIXTURES (RATE IS lbs PER SQUARE FOOT): BIRDSFOOT TREFOIL OR LAMINO (0.20), TALL FESCUE OF SMOOTH BROMEGRASS (0.45), PERENNIAL RYEGRASS (0.20), OR KENTUCKY BLUEGRASS (0.60), CREEPING RED FESCUE (0.20), PERENNIAL RYEGRASS (0.20). ROLL ACROSS THE WATERWAY. ALL SEEDED AREAS WILL BE MULCHED. CHANNELS MORE THAN 300 FEET LONG AND/OR WHERE SLOPE IS 5 PERCENT OR MORE, MUST HAVE THE MULCH SECURELY ANCHORED. IF RILLS DEVELOP IN THE CENTERLINE OF A WATERWAY, PROMPT ATTENTION IS REQUIRED TO AVOID THE FORMATION OF GULLIES. EITHER RIPRAP, EXCELISOR OR FILTER FABRIC MAY BE USED DURING THE ESTABLISHMENT PHASE. SPAONG BETWEEN RILL MAINTENANCE SHALL NOT EXCEED 100 FEET.

**EROSION AND SEDIMENT CONTROL MAINTENANCE**

**NOTES:**

1. ALL EROSION AND SEDIMENT CONTROL PRACTICES WILL BE CHECKED FOR STABILITY AND OPERATION NO LESS THAN ONCE A WEEK. ANY NEEDED REPAIRS WILL BE MADE IMMEDIATELY TO MAINTAIN ALL PRACTICES AS DESIGNED.
2. SEDIMENT WILL BE REMOVED FROM BEHIND THE SILT FENCE WHEN IT BECOMES ABOUT 0.5 FT DEEP AT THE FENCE. THE SEDIMENT FENCE WILL BE REPAIRED AS NECESSARY TO MAINTAIN A BARRIER.
3. ALL SEEDED AREAS WILL BE FERTILIZED, RESEED AS NECESSARY, AND MULCHED ACCORDING TO SPECIFICATIONS IN THE EROSION AND SEDIMENT CONTROL PRACTICES TO MAINTAIN A VIGOROUS, DENSE VEGETATIVE COVER.
4. CONSTRUCTION MATERIALS WILL BE STORED IN A SECURE LOCATION OR IN TEMPORARY STORAGE UNITS. ALL TRASH AND CONSTRUCTION DEBRIS FROM THE SITE WILL BE DEPOSITED IN AN ON-SITE DUMPSTER OR REMOVED FROM THE SITE. NO CONSTRUCTION MATERIALS SHALL BE BURIED AT THE SITE. OTHER CONSTRUCTION MATERIALS SUCH AS BRICKS, BLOCKS, AND CONCRETE SHALL BE STORED IN A SECURE LOCATION. THE AREA AROUND THE AREA DOWN SLOPE FROM THESE STORAGE AREAS WILL BE PROTECTED FROM EROSION USING SILT FENCE, DUMP TRUCKS HAULING MATERIAL FROM THE CONSTRUCTION SITE WILL BE COVERED WITH A TARP/AULIN.
5. THE CONTRACTOR SHALL CONDUCT AN INSPECTION OF THE SITE ON A DAILY BASIS TO COLLECT LITTER AND CONSTRUCTION DEBRIS AND DISPOSE OF LEGALLY.
6. ANY STOCKPILES OF FILL, TOPSOIL, OR EXCAVATED MATERIAL THAT WILL NOT BE ACTIVE FOR A PERIOD OF 14 DAYS OR MORE SHALL BE COVERED OR CONTAINED BY SILT FENCE TO PREVENT EROSION.

**GRADING NOTES:**

1. EXISTING UTILITIES ARE SHOWN ON THE PLANS. THEIR LOCATION, DEPTH, AND DIMENSIONS ARE BELIEVED TO BE CORRECT. THE CONTRACTOR IS RESPONSIBLE FOR VERIFICATION OF LOCATIONS, AND NOTIFICATION OF APPROPRIATE COVERING BODIES PRIOR TO EXCAVATION.
2. PRIOR TO PROJECT CLOSE-OUT, CONTRACTOR SHALL REMOVE ALL DEBRIS AND FINISH MATERIALS FROM THE SITE. ALSO, ANY DAMAGE TO FIELD OR FACTORY APPLIED EROSION SHALL BE REPAIRED.
3. CONTRACTOR SHALL STRIP ALL TOPSOIL FROM ALL AREAS TO BE REGRADED, AND STOCKPILE IT FOR LATER USE ON SITE.
4. ALL AREAS REQUIRING FILL SHALL BE BROUGHT TO GRADE REQUIRED IN 8" LIFTS. GENERAL FILL SHALL BE FREE OF DELETERIOUS MATERIAL, AND CONTAIN NO GRAVEL LARGER THAN 6". PROVIDE COMPACTION AS REQUIRED BY THE VARIOUS DETAILS ON PLANS.
5. ALL FILL SLOPES 3:1 AND GREATER TO RECEIVE BIODEGRADABLE TOBACCO CLOTH OR APPROVED EQUAL FOR EROSION CONTROL. CLOTH SHALL BE SECURED TO THE SOIL BY EITHER STAPLES AND SHALLOU OR BE PLACED MORE THAN 3" APART ALONG EACH EDGE OF SOIL AREAS OF TOBACCO CLOTH SHALL BE FERTILIZED AND SEEDED AS SPECIFIED ON THE SITE PLAN.
6. GRADE AREAS ADJACENT TO BUILDING LINES TO DRAIN AWAY FROM STRUCTURE AND PREVENT PONDING. FINISH SURFACES SHALL BE FREE FROM IRRREGULAR SURFACE CHANGES.
7. THE STOCKPILED TOPSOIL TOGETHER WITH ADDITIONAL TOPSOIL AS REQUIRED SHALL BE APPLIED TO A DEPTH OF FOUR (4) INCHES IN LAMN AREAS TO THE GRADES SHOWN. TOPSOIL IN THE ROAD R.O.W. SHALL COMPLY WITH APPLICABLE MUNICIPAL STANDARDS.
8. WHEN EXCAVATING AND FILLING IN TREAED AREAS USE EXTREME CAUTION TO PROTECT ROOT SYSTEMS OF TREES NOT DESIGNATED FOR REMOVAL.
9. PROVIDE FOR SMOOTH PITCH AND POSITIVE DRAINAGE ON PAVED AREAS AND ELIMINATE LOW DEPRESSED AREAS TO PREVENT POCKETING OF WATER.
10. PAVEMENT SHALL NOT BE LAD WHEN GROUND TEMPERATURE IS LESS THAN 40° F. AND AIR TEMPERATURE IS LESS THAN 50° F. PAVEMENT SHALL NOT BE PLACED AFTER NOVEMBER 25 UNLESS APPROVED BY THE MUNICIPALITY.
11. ALL STORM SEWERS SHALL BE CONSTRUCTED ACCURATELY TO LINE AND GRADE, PROPERLY BEDED, AND SUCH THAT ALL JOINTS ARE WATERIGHT.
12. ALL AREAS DISTURBED BY GRADING SHALL BE RECOVERED WITH A MINIMUM 2" OF TOPSOIL, SEEDED AND MAINTAINED UNTIL A HEALTHY STAND OF GRASS IS ESTABLISHED AND ACCEPTED.
13. EROSION CONTROL MEASURES WILL BE PROVIDED WHERE SHOWN AND AS DIRECTED BY THE PROJECT ENGINEER.

**GENERAL LEGS NOTES:**

1. THIS DEVELOPMENT OF A RESIDENTIAL SUBDIVISION WILL RESULT IN LESS THAN 5 ACRES OF DISTURBANCE AND THEREFORE ONLY REQUIRES A LIMITED SWPPP OR AN EROSION AND SEDIMENT CONTROL PLAN. IF MORE THAN 5 ACRES IS DISTURBED AT ANY TIME A FULL SWPPP MUST BE PREPARED.
2. ANY RAW DIRT PILES ARE TO BE PROTECTED FROM EROSION BY PLACING SILT FENCE AROUND THE PERIMETER OF EACH PILE.
3. PLACE SILT FENCE AROUND THE LOW SIDE OF ALL DISTURBED AREAS. AN ATTEMPT HAS BEEN MADE TO SHOW THESE AREAS ON THE PLAN, HOWEVER, IF DISTURBED AREA LOCATIONS ARE MODIFIED SLOPE LOCATIONS ARE TO BE GRANTED FOR THE PROPER PROTECTION.

**GENERAL EROSION AND SEDIMENT CONTROL NOTES:**

1. ALL NECESSARY PRECAUTIONS SHALL BE TAKEN TO PREVENT CONTAMINATION OF STREAMS BY SILT, SEDIMENT, FUELS, SOLVENTS, LUBRICANTS, ASPHALT, POLYURETHANE, AND CONSTRUCTION PROCEDURES.
2. ANY DEBRIS OR EXCESS MATERIALS FROM CONSTRUCTION OF THE BED AND BANKS OF ALL WATER AREAS TO AN APPROPRIATE UPLAND AREA FOR STORAGE.
3. WHERE INDICATED ON THE PLANS, SILT FENCE SHALL BE EMBEDDED IN THE SOIL AND SECURELY ANCHORED IN PLACE.
4. PERIODIC CLEANING AND INSPECTION OF TEMPORARY SOIL EROSION & WATER POLLUTION CONTROL DEVICES SHALL BE NECESSARY AFTER EACH STORM AND A O.B.E. AND SHALL REMAIN IN PLACE UNTIL THE NEW SLOPES ARE STABILIZED WITH SEEDING AND/OR SLOPE PROTECTION, A.O.B.E.
5. WHERE SILT FENCE IS USED IN AREAS OF CONCENTRATED FLOW, THE ENGINEER IN CHARGE MAY CALL FOR BACKING THE FENCE WITH HAY BALE.
6. PROVIDE EROSION CONTROL ON SLOPES AND SWALES TRAVERSING, BORDERING OR LEAVING THE SITE. LIMIT THE WATER FLOW TO A NON EXCESSIVE VELOCITY.
7. SLOPE AND WATER BODIES INTERFERE WITH SOIL FERTILITY.
8. SLOPE AND WATER BODIES INTERFERE WITH SOIL FERTILITY.
9. THE CONTRACTOR SHALL COMPLETE THE FINAL PROVISIONS OF THE PERMITS FOR STORAGE OF SOIL, DISTURBANCE, RESULTING FROM THIS PROJECT SHALL BE HELD ON WITHIN 14 DAYS OF THE PERMIT EXPIRATION DATE. GRASS SEED AND MULCH WILL BE MAINTAINED UNTIL A SUITABLE VEGETATIVE COVER IS ESTABLISHED.
11. ALL POINTS OF INGRESS AND EGRESS SHOULD BE PROTECTED TO PREVENT THE DISPOSITION OF MATERIALS ONTO TRAVERSED PUBLIC THROUGHWAYS. EITHER BY ALL VEHICLES OR BY WIND. ALL MATERIALS DEPOSITED ONTO PUBLIC THROUGHWAYS SHOULD BE REMOVED IMMEDIATELY. PROPER PRECAUTIONS ARE TO BE TAKEN TO PREVENT MATERIALS FROM ENTERING DRAINAGE BASINS, STORM SEWERS, OR COMBINED SEWERS.

**CONSTRUCTION PHASING:**

1. OBTAIN SUBDIVISION PLAN APPROVAL, AND A SEAP NEGATIVE DECLARATION.
2. ENGINEER, ONE WEEK PRIOR TO STARTING CONSTRUCTION.
3. PRESENT TO PART II/4 OF THE GENERAL PERMIT. THE OPERATOR MUST CERTIFY IN THE SWPPP THAT CONSTRUCTION OF ANY ELEMENT OF THE PROJECT THAT REQUIRES SUCH MEASURES.
4. PROTECT IMPORTANT TREES AND ASSOCIATED ROOTING ZONES, WETLANDS, ON-SITE SEPTIC SYSTEMS AND ASSOCIATED AREAS.
5. INSPECTION REPORTS, ETC. ARE SUITABLE FOR FILTER STRIPS, ESPECIALLY IN PERMETER AREAS.
6. INSTALL TEMPORARY GRAVEL CONSTRUCTION ENTRANCE/EXIT WHERE SHOWN ON THE PLAN AND AT ALL RESIDENTIAL LOTS WHEN THE PARTICULAR LOT IS BEING DEVELOPED. SEDIMENT TRACKING ONTO PUBLIC STREETS SHOULD BE REMOVED OR CLEANED ON THE DEBRIS.
7. VEGETATIVE COVER: UNDESIRABLE AS WORK TAKES PLACE. TOP THESE AREAS WITH MULCH OR MAINTAIN NATURAL SITUATION CONTROL. FENCING WHERE SHOWN ON PLAN. THE OPERATOR SHALL HAVE A QUALIFIED REMOVED.
8. DIVERGENT SITUATION CONTROL: FENCING WHERE SHOWN ON PLAN. THE OPERATOR SHALL HAVE A QUALIFIED REMOVED.
9. DIVERGENT SITUATION CONTROL: FENCING WHERE SHOWN ON PLAN. THE OPERATOR SHALL HAVE A QUALIFIED REMOVED.
10. INSTALL AND STABILIZE CONVEYING SYSTEMS, INSTALL CHECK DAMS IF DETERMINED IN THE FIELD.
11. TEMPORARY SEED ALL AREAS THAT WILL NOT BE DISTURBED FOR LONGER THAN 14-DAYS.
12. INDIVIDUAL LOTS WILL BE CLEARED, DRIVERS ARE INSTALLED WHEN DEMAND REQUIRES AS WELL AS OF CONSTRUCTION BEGINS. IF INDIVIDUAL LOTS ARE SOLD AFTER ONE YEAR OF INITIAL BUILD, THEN INDIVIDUAL SITUATION FENCES SHALL BE INSTALLED AS SHOWN ON THE PLANS.
13. SEEDING AND MULCHING SHALL BE COMPLETED BY THE END OF THE BUSINESS DAY. AN INSPECTION, INSPECTOR SHALL NOTIFY THE OWNER OR OPERATOR OF ANY CORRECTIVE ACTIONS THAT NEED TO BE TAKEN. THE CONTRACTOR SHALL BEHOLD IMPLEMENTING THE CORRECTIVE ACTIONS WITHIN ONE BUSINESS DAY. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE COST OF CORRECTIVE ACTIONS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE COST OF CORRECTIVE ACTIONS.
14. (PART II,C.5) SITE IS STABILIZED, REMOVE ALL TEMPORARY MEASURES AND INSTALL PERMANENT VEGETATION ON THE DISTURBED AREAS.
15. ESTIMATED TIME BEFORE FINAL STABILIZATION - WILL BE DETERMINED UPON THE TIME OF SELLING INDIVIDUAL LOTS, WHEN A SITE IS SOLD IT IS ANTICIPATED THAT THE LOT WILL BE DEVELOPED AND STABILIZED WITHIN 9 MONTHS.

**PROJECT NOTES:**

1. THE ELEMENTS OF THIS PAGE KNOWN AS EROSION AND SEDIMENT CONTROL PLAN SHALL BE USED TO MAINTAIN PROTECTION IN ANY AREA WHERE THE MATERIALS MAY ENTER THE WATERS OF THE STATE OF NEW YORK.

**MAINTENANCE PLAN:**

1. ALL EROSION AND SEDIMENT CONTROL PRACTICES WILL BE CHECKED FOR STABILITY AND OPERATION IN NO LESS THAN ONCE A WEEK. ANY NEEDED REPAIRS WILL BE MADE IMMEDIATELY TO MAINTAIN ALL PRACTICES AS DESIGNED.
2. SEDIMENT WILL BE REMOVED FROM BEHIND THE SEDIMENT FENCE WHEN IT BECOMES ABOUT 0.5 FT DEEP AT THE FENCE. THE SEDIMENT FENCE WILL BE REPAIRED AS NECESSARY, AND MULCHED ACCORDING TO SPECIFICATIONS IN THE EROSION AND SEDIMENT CONTROL PRACTICES TO MAINTAIN A VIGOROUS, DENSE VEGETATIVE COVER.
3. ALL SEEDED AREAS WILL BE FERTILIZED, RESEED AS NECESSARY, AND MULCHED ACCORDING TO SPECIFICATIONS IN THE EROSION AND SEDIMENT CONTROL PRACTICES TO MAINTAIN A VIGOROUS, DENSE VEGETATIVE COVER.
4. CONSTRUCTION MATERIALS WILL BE STORED IN A SECURE LOCATION OR IN TEMPORARY STORAGE UNITS. ALL TRASH AND CONSTRUCTION DEBRIS FROM THE SITE WILL BE DEPOSITED IN AN ON-SITE DUMPSTER OR REMOVED FROM THE SITE. NO CONSTRUCTION MATERIALS SHALL BE BURIED AT THE SITE. OTHER CONSTRUCTION MATERIALS SUCH AS BRICKS, BLOCKS, AND CONCRETE SHALL BE STORED IN A SECURE LOCATION. THE AREA AROUND THE AREA DOWN SLOPE FROM THESE STORAGE AREAS WILL BE PROTECTED FROM EROSION USING SILT FENCE, DUMP TRUCKS HAULING MATERIAL FROM THE CONSTRUCTION SITE WILL BE COVERED WITH A TARP/AULIN.

**EROSION AND SEDIMENTATION CONTROL PRACTICES**

1. ANY AREA OF SOIL DISTURBANCE FROM THIS PROJECT SHALL BE SEEDED AND MULCHED WITHIN 14 DAYS OF EXPOSURE. TEMPORARY SEEDING DURING THE SPRING OR SUMMER OR FALL OR ALL OTHER SEASONS SHALL BE SEEDING WITH PERENNIAL RYEGRASS AT 30 LBS. PER ACRE OR 1 LB. PER 1,000 S.F. TEMPORARY SEEDING DURING LATE FALL OR EARLY WINTER SHALL BE SEEDED WITH CERTIFIED 'AROSTOOK' WINTER RYE AT 100 LBS. PER ACRE OR 2.5 LBS. PER 1,000 S.F. MULCH THE AREA WITH STRAW THAT IS FREE OF NOXIOUS WEED SEEDS AT 2 TONS/ACRE OR 2 BALES PER 1,000 S.F. MULCH ANCHORING WILL BE REQUIRED WHERE WIND OR AREAS OF CONCENTRATED WATER ARE OF CONCERN. WOOD FIBER HYDROMULCH OR OTHER SPRAYABLE PRODUCTS APPROVED FOR EROSION CONTROL BLANKETS SHALL CONSIST OF LIGHTWEIGHT PHOTODEGRADABLE POLYPROPYLENE NETS, DEGRADABLE THREAD, STRAW FIBER, BIODEGRADABLE PIN FASTENERS, THE BLANKETS MAY BE USED IF APPLIED ACCORDING TO MANUFACTURERS SPECIFICATION.
2. STANDARD AND SPECIFICATIONS FOR VEGETATING WATERWAYS. WATERWAYS SHALL BE SEEDED WITH EITHER OF THE FOLLOWING TWO SEED MIXTURES (RATE IS lbs PER SQUARE FOOT): BIRDSFOOT TREFOIL OR LAMINO (0.20), TALL FESCUE OF SMOOTH BROMEGRASS (0.45), PERENNIAL RYEGRASS (0.20), OR KENTUCKY BLUEGRASS (0.60), CREEPING RED FESCUE (0.50), PERENNIAL RYEGRASS (0.20). ROLL ACROSS THE WATERWAY. ALL SEEDED AREAS WILL BE MULCHED. CHANNELS MORE THAN 300 FEET LONG AND/OR WHERE SLOPE IS 5 PERCENT OR MORE, MUST HAVE THE MULCH SECURELY ANCHORED. IF RILLS DEVELOP IN THE CENTERLINE OF A WATERWAY, PROMPT ATTENTION IS REQUIRED TO AVOID THE FORMATION OF GULLIES. EITHER RIPRAP, EXCELISOR OR FILTER FABRIC MAY BE USED DURING THE ESTABLISHMENT PHASE. SPAONG BETWEEN RILL MAINTENANCE SHALL NOT EXCEED 100 FEET.
3. PLACE SILT FENCE AROUND THE LOW SIDE OF ALL DISTURBED AREAS. AN ATTEMPT HAS BEEN MADE TO SHOW THESE AREAS ON THE PLAN, HOWEVER, IF DISTURBED AREA LOCATIONS ARE MODIFIED SLOPE LOCATIONS ARE TO BE GRANTED FOR THE PROPER PROTECTION.
4. SEDIMENT TRACKING CONTROL AT CONSTRUCTION ENTRANCE: INSTALL SOIL SEPARATION FABRIC AND COARSE STONE AS SHOWN ON THE PLANS TO ELIMINATE TRACKING SEDIMENT OFF SITE. INSPECT AT LEAST 1 TIME PER WEEK. IF SEDIMENT IS BEING TRACKED OFF SITE, REPLACE STONE WITH CLEAN COARSE NO. 4 STONE WITH VOIDS.

**CONSTRUCTION SEQUENCING:**

- 1) REPORT TO THE START OF CONSTRUCTION. THE CONTRACTOR SHALL MAINTAIN PROTECTION IN ANY AREA WHERE THE MATERIALS MAY ENTER THE WATERS OF THE STATE OF NEW YORK.
- 2) THE CONTRACTOR SHALL INSTALL A STABILIZED CONSTRUCTION ENTRANCE BEYOND THE LOW END OF THE CLEANING TO PREVENT SEDIMENT FROM MOVING INTO THE CLEANING LIMIT.
- 3) THE CONTRACTOR SHALL BE LOCATED WHERE IT WILL BEST SERVED BY THE EROSION CONTROL PRACTICES.
- 4) THE CLEANING OPERATION CAN THEN PROCEED INCLUDING: CLEARING, EXCAVATION, GRADING AND REMOVAL OF STUMPS AND DEBRIS.
- 5) FOLLOWING THE COMPLETION OF THE CLEANING OPERATION BUT WITHIN 14 DAYS THE CONTRACTOR IS TO SEED AND MULCH THE CLEARED AREA TO HELP ANCHORING WILL BE REQUIRED WHERE WIND OR AREAS OF CONCENTRATED WATER ARE OF CONCERN. WOOD FIBER HYDROMULCH OR OTHER SPRAYABLE PRODUCTS APPROVED FOR EROSION CONTROL BLANKETS SHALL CONSIST OF LIGHTWEIGHT PHOTODEGRADABLE POLYPROPYLENE NETS, DEGRADABLE THREAD, STRAW FIBER, BIODEGRADABLE PIN FASTENERS, THE BLANKETS MAY BE USED IF APPLIED ACCORDING TO MANUFACTURERS SPECIFICATION.
- 6) REMOVE SILT FENCE AND ANY SEDIMENT/DEBRIS FROM THE PERIMETER OF THE SITE AND DISPOSE OF ALL WASTE IN A LEGAL MANNER. IT SHOULD BE NOTED THAT IT MAY NOT BE LEGAL TO DISPOSE (BURY) OF STUMPS OR DEBRIS ON SITE IN THE TOWN OF GLENWILE. OTHER ARRANGEMENTS MUST BE MADE.

**MAINTENANCE:**

- 1) ALL EROSION AND SEDIMENT CONTROL DEVICES SHALL BE INSPECTED ON A REGULAR BASIS AND REPLACED/REPAIRED AS REQUIRED.
- 2) THE CONTRACTOR SHALL CONDUCT AN INSPECTION OF THE SITE ON A DAILY BASIS TO COLLECT LITTER AND CONSTRUCTION DEBRIS AND DISPOSE OF LEGALLY.
- 3) ANY STOCKPILES OF FILL, TOPSOIL OR EXCAVATED MATERIAL THAT WILL NOT BE ACTIVE FOR A PERIOD OF 14 DAYS OR MORE SHALL BE COVERED BY SILT FENCE TO PREVENT EROSION.

EROSION CONTROL IMPLEMENTATION SCHEDULE			
PRACTICE	IMPLEMENTATION TIME	DURATION OF PRACTICE	ENTIRE PROJECT (REMOVE AFTER FINAL SITE STABILIZATION AND VEGETATION ESTABLISHMENT)
SILT FENCE	PRIOR TO ANY SOIL DISTURBANCE		
STABILIZED CONSTRUCTION ENTRANCE	PRIOR TO INITIAL DISTURBANCE		
TEMPORARY SEDIMENTATION AND VEGETATION STABILIZATION	AFTER INITIAL SITE GRADING		
SEEDING & OTHER VEGETATION ESTABLISHMENT	AFTER INITIAL SITE GRADING		

THE FOLLOWING CERTIFICATIONS TO BE PROVIDED BY ALL OWNERS, CONTRACTORS, SUB CONTRACTORS OR ANY OTHER PERSONS WHO MAY WORK ON THIS SITE DURING THE PERIOD OF WHICH THE SPDES PERMIT AND LIMITED SWPPP ARE STILL IN FORCE.

**CERTIFICATION STATEMENT**  
 I HEREBY CERTIFY THAT I UNDERSTAND AND AGREE TO COMPLY WITH THE TERMS AND CONDITIONS OF THE SWPPP AND AGREE TO IMPLEMENT ANY CORRECTIVE ACTIONS IDENTIFIED BY THE QUALIFIED INSPECTOR DURING A SITE INSPECTION. I ALSO UNDERSTAND THAT THE OWNER OR OPERATOR MUST COMPLY WITH THE TERMS AND CONDITIONS OF THE MOST CURRENT VERSION OF THE NYS SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES AND THAT IT IS UNLAWFUL FOR ANY PERSON TO CAUSE OR CONTRIBUTE TO A VIOLATION OF WATER QUALITY STANDARDS, VIOLATION OF THE REFERENCED PERMIT AND THE LAWS OF THE STATE OF NEW YORK AND COULD SUBJECT ME TO CRIMINAL, CIVIL AND OR ADMINISTRATIVE PROCEEDINGS.

CONTRACTOR OR SUBCONTRACTOR

NAME: \_\_\_\_\_ SIGNATURE: \_\_\_\_\_

DATE: \_\_\_\_\_

CONTRACTING FIRM \_\_\_\_\_ PHONE: \_\_\_\_\_

**CERTIFICATION STATEMENT**  
 I HEREBY CERTIFY THAT I UNDERSTAND AND AGREE TO COMPLY WITH THE TERMS AND CONDITIONS OF THE SWPPP AND AGREE TO IMPLEMENT ANY CORRECTIVE ACTIONS IDENTIFIED BY THE QUALIFIED INSPECTOR DURING A SITE INSPECTION. I ALSO UNDERSTAND THAT THE OWNER OR OPERATOR MUST COMPLY WITH THE TERMS AND CONDITIONS OF THE MOST CURRENT VERSION OF THE NYS SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES AND THAT IT IS UNLAWFUL FOR ANY PERSON TO CAUSE OR CONTRIBUTE TO A VIOLATION OF WATER QUALITY STANDARDS, VIOLATION OF THE REFERENCED PERMIT AND THE LAWS OF THE STATE OF NEW YORK AND COULD SUBJECT ME TO CRIMINAL, CIVIL AND OR ADMINISTRATIVE PROCEEDINGS.

CONTRACTOR OR SUBCONTRACTOR

NAME: \_\_\_\_\_ SIGNATURE: \_\_\_\_\_

DATE: \_\_\_\_\_

RESPONSIBILITY: \_\_\_\_\_

TRAINED CONTRACTOR \_\_\_\_\_

NAME: \_\_\_\_\_ SIGNATURE: \_\_\_\_\_

DATE: \_\_\_\_\_

CONTRACTING FIRM \_\_\_\_\_ PHONE: \_\_\_\_\_

**CERTIFICATION STATEMENT**  
 I HEREBY CERTIFY THAT I UNDERSTAND AND AGREE TO COMPLY WITH THE TERMS AND CONDITIONS OF THE SWPPP AND AGREE TO IMPLEMENT ANY CORRECTIVE ACTIONS IDENTIFIED BY THE QUALIFIED INSPECTOR DURING A SITE INSPECTION. I ALSO UNDERSTAND THAT THE OWNER OR OPERATOR MUST COMPLY WITH THE TERMS AND CONDITIONS OF THE MOST CURRENT VERSION OF THE NYS SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES AND THAT IT IS UNLAWFUL FOR ANY PERSON TO CAUSE OR CONTRIBUTE TO A VIOLATION OF WATER QUALITY STANDARDS, VIOLATION OF THE REFERENCED PERMIT AND THE LAWS OF THE STATE OF NEW YORK AND COULD SUBJECT ME TO CRIMINAL, CIVIL AND OR ADMINISTRATIVE PROCEEDINGS.

CONTRACTOR OR SUBCONTRACTOR

NAME: \_\_\_\_\_ SIGNATURE: \_\_\_\_\_

DATE: \_\_\_\_\_

RESPONSIBILITY: \_\_\_\_\_

TRAINED CONTRACTOR \_\_\_\_\_

NAME: \_\_\_\_\_ SIGNATURE: \_\_\_\_\_

DATE: \_\_\_\_\_

CONTRACTING FIRM \_\_\_\_\_ PHONE: \_\_\_\_\_

IT IS RECOMMENDED THAT THE OWNER/CONTRACTOR HAVE THE PROPERTY BOUNDARY STAKED PRIOR TO COMPLETING ANY CLEARING THAT MAY BE NEAR THE PROPERTY BOUNDARY. THIS SIMPLE TASK MAY SAVE ANY ENCOACHMENT FROM OCCURRING AND AVOID ANY RESULTING HASSLES.

APPROVED UNDER AUTHORITY OF A RESOLUTION ADOPTED BY THE PLANNING BOARD OF THE TOWN OF MOREAU, NEW YORK

CHAIPPERSON \_\_\_\_\_

BOARD MEMBER \_\_\_\_\_

LANDS OF STEWART & BOYCE DEVELOPERS & INVESTORS, LLC

SPER FALLS/OLD SARATOGA ROAD-TOWN OF MOREAU-SARATOGA COUNTY-STATE OF NY

EROSION & SEDIMENT CONTROL-LIMITED SWPPP

SCALE: AS SHOWN

DWG NO.: Stewart09a.dwg

DATE: 10-2-20

CARRY ROBINSON, P.E. CONSULTING ENGINEER

SHEET 3 OF 4

P.E. LIC. NO. NY 090166

REV. DATE

NOTE: